

SYLVESTRE

REMODELING & DESIGN

CALL US TODAY TO DISCUSS REMODELING YOUR HOME! 612.861.0188

2009

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Basement/ Full Bath	12/17/08	5/22/09	156	5/28/09	162	6
Interior/ Master Bath/ Laundry	1/13/09	4/15/09	92	4/15/09	92	0
Kitchen/ Family Room	2/16/09	5/29/09	102	5/29/09	102	0
Kitchen	3/26/09	7/1/09	97	7/7/09	103	6
Full Bath/ Windows	5/4/09	7/15/09	72	7/15/09	72	0
Misc. Kitchen/ Bath	6/1/09	6/23/09	22	6/23/09	22	0
1/2 Bath	7/6/09	7/31/09	25	7/31/09	25	0
Bathroom/ Add Closet	8/17/09	10/21/09	65	10/23/09	67	2
Basement Remodel	9/22/09	12/17/09	86	12/14/09	83	-3
Bathroom Remodel	11/5/09	12/14/09	39	12/14/09	39	0

2010

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Basement/ Full Bath	1/19/10	3/19/10	59	3/19/10	59	0
Kitchen Remodel	2/16/10	4/28/10	71	4/28/10	71	0
Bath Remodel	7/14/10	8/20/10	37	8/20/10	37	0
Misc. Remodel	7/15/10	7/23/10	8	7/23/10	8	0
Kitchen	8/23/10	11/24/10	93	11/22/10	91	-2
Bath	9/8/10	11/17/10	70	11/17/10	70	0
Garage/Pool House (Imholte)	9/27/10	12/21/10	85	12/21/10	85	0
2nd Floor Bath/ Kitchen	10/11/10	2/4/11	116	2/9/11	121	5
2nd Floor Porch	12/7/10	1/5/11	29	1/5/11	29	0
Bath	12/1/10	2/1/11	62	2/1/11	62	0

2011

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Kitchen	3/8/11	3/25/11	17	3/25/11	17	0
Elevator/ Addition	1/31/11	4/29/11	88	5/6/11	95	7
Basement	1/26/11	2/25/11	30	2/25/11	30	0
Bathroom	2/21/11	5/5/11	73	5/5/11	73	0
Kitchen/ Basement	4/6/11	5/20/11	44	5/19/11	43	-1
2nd Floor Bath	5/2/11	8/24/11	114	9/2/11	123	9
Porch/Deck/Int	6/6/11	8/30/11	85	8/30/11	85	0

2012

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Master Bath/Family Room	2/6/12	4/20/12	74	4/20/12	74	0
Kitchen	4/9/12	6/1/12	53	6/1/12	53	0
Whole House	5/30/12	10/30/12	153	11/2/12	156	3
Bathroom	9/17/12	11/8/12	52	11/8/12	52	0
Bathroom	8/15/12	9/28/12	44	10/1/12	47	3
Basement	11/7/12	2/6/13	91	2/4/13	89	-2
Kitchen	11/26/12	2/15/13	81	2/15/13	81	0

2013

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Kitchen	1/28/13	4/26/13	88	4/30/13	92	4
Bathroom	1/14/13	3/6/13	51	3/6/13	51	0
Basement	4/23/13	7/12/13	80	7/17/13	85	5
Kitchen	5/30/13	8/23/13	85	8/23/13	85	0
Addition/Kitchen	7/1/13	11/27/13	149	11/27/13	149	0
Kitchen	8/26/13	11/27/13	93	11/27/13	93	0
2nd Story Addition	12/2/13	4/18/14	137	4/18/14	137	0
2 Bathrooms	11/13/13	1/24/14	72	1/22/14	70	-2
Bathroom/ Laundry	1/6/14	3/20/14	73	3/20/14	73	0

2014

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
1/2 Bathroom	3/7/14	5/8/14	52	5/8/14	52	0
Basement	3/31/14	5/14/14	44	5/14/14	44	0
Addition/Kitchen	6/2/14	11/11/14	162	11/6/14	157	-5
Bathroom	6/9/14	8/15/14	67	8/15/14	67	0
Kitchen	7/8/14	9/24/14	78	9/24/14	78	0
Kitchen	7/23/14	11/5/14	105	11/12/14	112	7
Bathroom	8/13/14	9/19/14	37	9/19/14	37	0
Basement	8/27/14	11/21/14	86	11/21/14	86	0
Kitchen Remodel	11/24/14	3/13/15	109	3/13/15	109	0
Elevator, Bathroom	11/20/14	2/27/15	99	2/27/15	99	0

2015

PROJECT TYPE	START DATE	ESTIMATED FINISH DATE	EST DAYS FROM START TO FINISH	ACTUAL FINISH DATE	ACTUAL DAYS FROM START TO FINISH	VARIANCE
Basement/ Sauna	1/7/15	3/18/15	70	3/11/15	63	-7
Bathroom	1/14/15	3/25/15	70	3/25/15	70	0
Screen Porch	3/31/15	6/3/15	64	5/29/15	59	-5
Screen Porch	3/2/15	5/7/15	66	5/7/15	66	0
Basement	3/10/15	6/12/15	94	6/5/15	87	-7